

Endorsed TIEZA Projects					
PROJECT NAME		PROJECT COST	DATE STARTED	TARGET COMPLETION DATE	REMARKS
BATAAN					
1	Infrastructure Projects at Mt. Samat Flagship TEZ - Enhancement of Gate (Pilar, Bataan)	1,773,306.00	13-Mar-23	10-Jun-23	100% Completed
2	Aesthetic Lighting for the Memorial Cross and Colonnade (Mt. Samat Shrine of Valor, Pilar, Bataan)	42,870,443.61	23-Mar-23	18-May-23	100% Completed

Endorsed TIEZA Projects					
PROJECT NAME		PROJECT COST	DATE STARTED	TARGET COMPLETION DATE	REMARKS
AURORA					
1	Various Tourism Facilities (Baler, Aurora)	43,623,939.44	7-Feb-24	18-Oct-24	100% Completed
BATAAN					
2	Museum Curatorial Redesign and Execution of the Bataan World War II Museum: The Legacy of Bataan and Its Heroes at the Mt. Samat Flagship Tourism Enterprise Zone under Design and Build Scheme (Mt. Samat, Pilar, Bataan)	18,977,500.11	4-Jul-23	30-Nov-24	100% Completed
3	Procurement for the Mt. Samat National Shrine-Colonnade Restoration under Design and Build Scheme (Mt. Samat, Pilar, Bataan)	10,970,000.00	13-Sep-23	6-Jul-24	100% Completed

Endorsed TIEZA Projects					
PROJECT NAME		PROJECT COST	DATE STARTED	TARGET COMPLETION DATE	REMARKS
AURORA					
1	Various Tourism Facilities (Dipaculao, Aurora)	50,927,115.24	7-Feb-24	16-Nov-24	86.88% as of Feb 14, 2025; partial work suspension: TAC Dinadiawan - March 5, 2024 View Deck - May 6, 2024
2	Various Tourism Facilities (San Luis, Aurora)	34,807,591.95	19-Feb-25	19-Jul-25	Implementation on-going; On-going clearing of TAC site
BATAAN					
4	Upgrading of Power Supply at Mt. Samat Shrine (Pilar, Bataan)	13,244,962.32	16-Jan-24	8-Jul-24	97.10% as of June 4, 2024; Suspended as of June 4, 2024
5	Mt. Samat FTEZ - Shrine Site Road Lighting Project (Mt. Samat, Pilar, Bataan)	49,940,000.00	20-Jun-24	16-Nov-24	19.9502% as of September 23, 2024: Suspended September 24, 2024 due to processing of excavation
BULACAN					
6	Angat Rainforest Ecological Park Viewdeck Facilities (Norzagaray, Bulacan)	19,698,271.63	19-Feb-24	18-Jul-25	Suspended as of February 24, 2025 due to the pending issuance of ECC
7	Tourist Rest Area (City of San Jose del Monte, Bulacan)	9,948,712.24	13-Jun-24	11-Sep-24	Suspended on July 30, 2024 due to site relocation request by LGU
PAMPANGA					
8	Tourism Facilities at Lubao Bamboo Hub and Eco-Park (Lubao, Pampanga)	23,412,735.48	11-Jan-24	9-Jun-24	74.535% as of March 15, 2025
9	Installation of Streetlights at Sta. Barbara Bacolor Bridge (Bacolor, Pampanga)	22,995,979.26	8-Aug-24	4-Feb-25	79.4672% as of March 18, 2025
10	Reconstruction and Retrofitting of San Guillermo Parish Church (Bacolor, Pampanga)	29,697,072.69	14-Nov-24	11-Jun-25	Implementation on-going; Suspended due to request of the Archbishop to revise the MOA
11	Reconstruction and Retrofitting of San Agustin Church (Lubao, Pampanga)	29,777,439.51	14-Nov-24	11-Jun-25	Implementation on-going; Suspended due to request of the Archbishop to revise the MOA